

SECRET

MONTHLY REPORT

25X1

PAR 215

22 Jan 65

SUBJECT: Roller Transport Processor (24-Inch)

TASK/PROBLEM

1. Design and fabricate a self-threading photographic processor capable of processing cut sheets up to 24-inches wide.

DISCUSSION

2. All drawings of the processor and its associated equipment have been completed and released to the shops for fabrication. Shop fabrication is progressing satisfactorily and is approximately 50 percent complete.

3. Installation drawing no. 1-120-E-1449 will be completed and forwarded to the customer by 15 February 1965.

4. Heat load and air discharge data are attached to this report.

PLANNED ACTIVITY

5. Continue fabrication of equipment as planned.

6. Continue preparation to implement test plan.

See Attachment to PAR 215.

Declass Review by NGA.

-14-

GROUP 1
Excluded from automatic downgrading and declassification

Approved For Release 2005/02/17 : CIA-RDP78B04770A001100050038-5

SECRET

SECRET

MONTHLY REPORT

25X1

Attachment to

PAR 215

22 Jan 65

SUBJECT: Heat Load and Air Discharge Data

1. Heat load imposed on the air conditioning system by operation of the RT-24 Processor:

Wet Room

Dry Room

8,000 btu/hr

37,250 btu/hr

2. Air discharge from dryer 340 SCFM at 160°F.

SECRET